

Weekly Construction Update: July 13, 2011

CTH N Interchange at I-94 (Madison – Milw. Rd) Dane County

Weekly updates are intended to inform you of the planned operations that the contractor provides. The contractor is as accurate as possible with these updated schedules; however, unforeseen delays or accelerations in the schedule sometimes occur.

Plan of operations for the week of 07/18/11:

- Increased flagging operations along CTH N may occur between 9:00 am and 3:00 pm and/or from 6:00 pm to 6:00 am for various construction operations. Delays should be limited.
- Pavement removal and grading will continue along the eastern side of CTH N and in the vicinity of the interstate ramps.
- Storm sewer installation will continue along the eastern side of CTH N
- Miscellaneous operations including electrical installation, restoration, and erosion control will occur intermittently throughout the project.

Plan of operations for the week of 07/25/11:

- Flagging operations along CTH N may occur between 9:00 am and 3:00 pm and/or from 6:00 pm to 6:00 am for various construction operations. Delays should be limited.
- Grading, storm sewer, and curb and gutter, operations will continue to take place along the eastern side of CTH N from CTH TT to the southern project limit.
- Grading and shaping of slopes for restoration and placement of the curb & gutter along with grading for the multi-use path and sidewalk will begin along the eastern side of CTH N.
- Miscellaneous operations including electrical installation and erosion control will occur intermittently throughout the project.