

Weekly Construction Update: July 13, 2011

I-94 (Madison – Milwaukee Road) Dane County

Weekly updates are intended to inform you of the planned operations that the contractor provides. The contractor is as accurate as possible with these updated schedules; however, unforeseen delays or accelerations in the schedule sometimes occur.

Eastbound and westbound traffic are separated by a line of temporary barrier wall and no turn-around access points between them is provided within the construction zone. Temporary Emergency Pull-outs are provided periodically along the right-hand shoulder in each direction for stranded vehicles.

Plan of operations for the week of 07/18/11:

- Continue culvert and storm pipe installation along I-94 from CTH N to the eastern project limits.
- Continue pavement removals, grading, and base aggregate placement from CTH N to the eastern project limit.
- Continue rock excavation and crushing operations between Gaston Rd and CTH N.
- Begin deck falsework at the Gaston Rd overpass bridge. **Gaston Rd will be closed to thru traffic daily from 6:00 am to 4:00 pm and reopened overnight.**
- Pour concrete deck at the Milwaukee Street overpass bridge and begin parapet construction.
- Miscellaneous work operations including landscape restoration and erosion control will continue along EB I-94.

Plan of operations for the week of 07/25/11:

- Continue culvert and storm pipe installation along I-94 from CTH N to the eastern project limits.
- Continue pavement removals, grading, and base aggregate placement from CTH N to the eastern project limit.
- Continue rock excavation and crushing operations between Gaston Rd and CTH N.
- Continue deck falsework at the Gaston Rd. overpass bridge. **Gaston Rd will be closed to thru traffic daily from 6:00 am to 4:00 pm and reopened overnight.**
- Continue parapet construction at the Milwaukee St. overpass bridge.
- Miscellaneous work operations including landscape restoration and erosion control will continue along EB I-94.